

COUNCIL AGENDA: AUGUST 3, 2010

SUBJECT: ACCEPTANCE OF PROJECT - SOLAR PANEL RADAR SPEED SIGNS

SOURCE: Public Works Department - Engineering Division

COMMENT: On April 20, 2010, Council awarded the Solar Panel Radar Speed Sign contract to FLASHCO of Fresno. The project is funded by a Safe Routes to School (SR2S) grant in the amount of \$19,080 with a local match of \$2,120 for a total of \$21,200.

The solar panel speed signs have been delivered by FLASHCO and have been installed by C-SET staff the weeks of July 12th and July 19th. At this time, FLASHCO is requesting that the City accept their portion of the project as complete.

An inventory of all delivered materials confirms that FLASHCO has completed the requirements of their contract. The final contract amount is \$21,038.05 which is 1.5% (\$301.77) above the original contract amount. The increase paid for two additional regulatory signs and the purchase of two extended aluminum poles. The City's local match based on the actual purchase price is \$2,103.80.

RECOMMENDATION: That City Council:






1. Accept as complete the delivery of four (4) solar panel radar speed signs.
2. Direct the Finance Director to reimburse the Street Sign Upgrade Account upon receipt of the SR2S grant funds.

ATTACHMENT: Locator Map
Detail Sheet

P:\pubworks\Engineering\Council Items\Acceptance of Project - Solar Panel Equipment Purchase Contract - 2010-08-03.doc

Dir MMR Appropriated/Funded MB CM J
ARWD




Item No. 5



SCALE: 1"=500'

City of Porterville
 291 N. MAIN ST.
 PORTERVILLE, CA. 93257
 559 782-7462

LOCATIONS OF SOLAR POWERED
 RADAR SPEED SIGNS



PLAN VIEW

CITY OF PORTERVILLE
 ENGINEERING DIVISION
 291 NORTH MAIN STREET
 PORTERVILLE, CA. 93257
 (559) 782-7482

**SOLAR PANEL RADAR
 SPEED SIGN INSTALLATION**

DRAWN BY	AV
CHECKED BY	MKR
SCALE	N.T.S.
DATE	07/02/2010

SHEET
 1
 OF
 1